



Axom Adarxo Gram Yojana (AAGY) 2018-19

Sonitpur District

Physical & Financial Progress under AAGY (2018-19) in respect of Sonitpur District

Sl. No.	Name of LAC	Name of Villages under AAGY	Amount Sanctioned (Rs. in lakh)	Amount Released as 1 st installment (Rs. in lakh)	No. of Schemes	Scheme Completed	Scheme ongoing	Fund Utilised	% of Financial Progress	% of Physical Progress
1	Dhekiajuli	Bhotpara	50.00	15.00	6	-	6	-	30%	15%
2		Meghaijarani	50.00	15.00	6	-	6	-	30%	15%
3	Borsola	Borbhagia Gaon	50.00	15.00	6	-	6	-	30%	15%
4		Borghop	50.00	15.00	6	-	6	-	30%	12%
5	Tezpur	Parbatia	50.00	15.00	5	-	5	-	30%	15%
6		Napam	50.00	15.00	6	-	6	-	30%	10%
7	Rangapara	Dulapadung TE	50.00	15.00	7	-	7	-	30%	10%
8		Dighaligaon	50.00	15.00	6	-	6	--	30%	10%
9	Sootea	No.2 Bordekorai	50.00	15.00	8	-	8	-	30%	15%



- Fund has been received from Govt. vide letter No.DCP/62/2018/Pt-II/16 dtd.22/02/2019, an amount of Rs.500.00 Lakh against 10 nos. of revenue villages @ Rs.50.00 Lakh each revenue village under Axom Adarxo Gram Yojana 2018-19 in respect of Sonitpur District.
- An amount of Rs.50.00 Lakh is transferred to the Deputy Commissioner, Biswanath vide this office letter No.SPL-191/Axom Adarxo Gram Yojana/2018/925 dtd.16/08/2021 for implementation of Axom Adarxo Gram Yojana in Chaparial village under Sootea LAC which falls under the jurisdiction of Biswanath District.
- 30% of Rs.50.00 lakhs per village i.e. Rs.15.00 lakhs has been transferred to the 9 nos. of respective VLCs of AAGY villages under Sonitpur District.

Snapshots



Snapshots



Annual Monthly calendar of activities



1. Holding of meeting with BDOs' in 5th August, 2021
2. Holding of District Level Committee Meeting for Finalization of Schemes in October, 2021
3. A/A and Sanction accorded in 21st October, 2021 .
4. Release of 1st installment in October, 2021

Challenges/Constraints being Faced



- Covid-19 Pandemic situation – Sonitpur falling under Red Zone and curfew being imposed.
- Imposition of Model Code of Conduct for Assembly Election 2021.
- Monsoon Season

Measures reqd/being taken up by the districts for proper & timely implementation of works with cent percent physical & financial progress in the current year

- Regular review with concerned Block Development Officers, GP Officials, PRI members regarding timely completion of the schemes. Also Circle Officers have been directed to supervise the works.
- 4 Nos of Model Estimates of Entry Gate, Approach Road, Solar Streetlight and Community Toilet have been considered in the list of approved schemes for each AAGY village as per requirement.
- Regular inspections being carried out for swift implementation of aforesaid schemes.

Suggestion to T&D Dept to improve/reform



- Additional Manpower requirement in T&D Dept at DC Office